



MEMORANDUM

TO: Kabetogama Town Board Members

FROM: Colin Marcusen
Project Manager

DATE: June 6, 2016

RE: Puck's Point SSD Engineering Updates
SEH No. KABET 119468 14

This memo shall serve to provide you with updates on the PPSSD engineering items for the Township meeting on June 6, 2016.

Project Schedule:

- USA (Ground Effects) has completed rock directional drilling until fall. The rest of the work will be delayed until fall as well.
- Pretreatment – Septic Check mobilized last week (May 30, 2016)
- Dispersal – likely start in June

DNR:

- Email from Lori Dowling-Hanson indicated that funding for Puck's Point was approved by the legislature
 - Unclear as to the schedule.
 - Unclear if this is just capital payment or connection project as well.

Funding:

- Draft Financial Plan Complete but subject to change based on grant/loan split from PFA funds.
- Delay in PFA agreement for legislative session/bonding bill – not passed in regular session. Nancy Johnson said we should have a better idea in a couple of days.

Easements:

- All have been sent to property owners. 8 Outstanding.
- Moosehorn easement – Appraisal from John Vigen

Contract Operator:

- Review of proposals

Payments:

- Approve Application for Payment No. 1 for USA.
- Status of SEH payments

Cc: Mary Manninen, Township Clerk
G:\KO\KABET\119468\1-gen\16-meet\2016\040516\040516 Memo.docx